

Delcour, Tiffany

Fri, 5 Oct 2018 13:46:59 +0000

To: Kerry Dixon

Cc: Jim Larson, Smith, Kaylee

RE: 3 Month Install Schedule

---

Great. Was DTA finished and how many filters were installed?

---

**From:** Kerry Dixon [mailto:kerry@kskmechanicalllc.com]

**Sent:** Friday, October 5, 2018 8:46 AM

**To:** Delcour, Tiffany <Tiffany\_Delcour@opsb.us>

**Subject:** Re: 3 Month Install Schedule

Tiffany,

I see no problem with the schedule, I'm flying out to Dallas this morning. I will be back Tuesday morning so I will start installing the filters on Tuesday.

Get [Outlook for Android](#)

---

**From:** Delcour, Tiffany <Tiffany\_Delcour@opsb.us>

**Sent:** Thursday, October 4, 2018 9:30:40 AM

**To:** Kerry Dixon; Jim Larson

**Cc:** Smith, Kaylee; Lucius, Paul; Decuers, Jeanie; Robertson, Sue

**Subject:** 3 Month Install Schedule

Kerry,  
Below is the proposed schedule for water filter installs for the next three months. All schools have confirmed domestic booster pumps or had a domestic residual pressure over 50 psi at the time of construction. I am limiting the install to 2 per week given the struggles we had with the initial pilot install. This new schedule begins next week. I estimate that the install of the next 20 schools will require approximately 160 filters. Please review and let me know if you see any issues. Once you have confirmed that you see no issues with this schedule we will begin communicating with schools.

Facility Name	Charter Operator	Facility Address	Booster Pump Yes/No	Install Date
North Kenilworth School (Moton)	Advocates for Innovative Schools	8550 Curran Blvd, 70127	Yes	Oct 8-12
Sherwood Forest Elementary	Einstein Group, Inc.	4801 Maid Marion Dr, 70128	Yes	Oct 8- 12
Abrams Elementary School	KIPP New Orleans	6519 Virgilian St, 70126	Yes	Oct 15-19
Lake Forest Elementary School	Lake Forest Elementary Charter School Corporation	11110 Lake Forest Blvd, 70128	Yes	Oct 15-19
Bradley Elementary School	Significant Educators	2401 Humanity St, 70122	Yes	Oct 22-26
Parkview Elementary School	Better Choice Foundation	4617 Mirabeau Ave, 70126	Yes	Oct 22-26
Avery Alexander Elementary School	New Beginnings Schools Foundation	5800 St. Roch Ave, 70122	Yes	Oct 29- Nov 2
Drew Elementary	ARISE Schools	3819 St. Claude Ave, 70117	Yes	Oct 29- Nov 2
William Frantz School	Crescent City Schools, Inc.	3811 North Galvez Street, 70117	Yes	Nov 5-9
Colton School	KIPP New Orleans	2300 St. Claude Avenue, 70117	Yes	Nov 5-9

John McDonogh High School	Bricolage Academy	2426 Esplanade Ave, 70119	Yes	Nov 13-16
Dunbar School	Choice Foundation	9330 Forshey St, 70118	Yes	Nov 13-16
Bienville Elementary School	Firstline Schools, Inc.	1456 Gardena Drive, 70122	Yes	Nov 26-30
Langston Hughes Elementary School	Firstline Schools, Inc.	3519 Trafalgar St, 70119	Yes	Nov 26-30
Wheatley Elementary School	Firstline Schools, Inc.	2300 Dumaine St, 70119	Yes	Dec 3-7
Joseph A. Craig Elementary School	Friends of King	1423 St. Philip St, 70116	Yes	Dec 3-7
Fisk Howard School	Morris Jeff Community School, Inc.	211 S. Lopez St, 70119	Yes	Dec 10-14
Audubon School	French and Montessori Education, Inc	428 Broadway, 70118	Yes	Dec 10-14
Andrew H. Wilson School	InspireNOLA Charter Schools	3617 General Pershing St, 70125	Yes	Dec 17-21
Crocker Elementary School	New Orleans College Preparatory Academies	2301 Marengo St, 70115	Yes	Dec 17-21

### **Tiffany Delcour**

Executive Director of Facilities

### **Orleans Parish School Board**

3520 General DeGaulle Drive

New Orleans, Louisiana 70114

o: 504-359-4325 m: 504-941-1852

[tdelcour@opsb.us](mailto:tdelcour@opsb.us)

